

COMPLETION REPORT

1. Name of work : Improvements to drain at Havnoor layout at Bagalagunte in ward no. 14

2. Sanctioned estimate No. & date : 50.00 Lakhs

3. Head of Account which is Chargeable : P 0190

4. Entrustment order No. & Date : EE/DD/WO/205/17-18 Dt. 23/01/2018

5. Name of the Contractor : Sri. Shivakumar BH

a) Time stipulated for completion Of the work. 90 days

b) Delay in execution of work :

6. Measurements recorded in : M.B.No: 608/17-18
From page No. 60701 to 60711

7. Check measurement of the Asst. : M.B.No:

Executive Engineer/Executive Engineer on..... From page No.

8. Name of the Officer/official

In charge of the work : Manjunath D.S.

9. Asst. Executive Engineer/Junior Engineer : ~~K. B. Parasimha Murthy~~
SHIVABUMAR K. DEYAR

b) Asst. Executive Engineer

Sanctioned estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
50,00,000.00	50,20,907.00 50,19,282.00		—	—

1. Certified that the above work has been completed with in the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst. Engineer
Ward No.14

EXECUTIVE ENGINEER - Bruhat Bangalore Mahanagara Palike
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

Asst. Executive Engineer
Dasarahalli Sub Division